

ABSTRACT

IRRIGATION & COMMAND AREA DEVELOPMENT (MED.IRR.II) DEPARTMENT

Dated:20-6-2009
Read the following:-

1. G.O.Rt.No.120, I & CAD (Med.Irr.II) Deptt., dt:29.1.2007
2. Representation received from Managing Partner of B.V.Subba Reddy Constructions letter dated:29-3-2008
3. Govt Memo No.11279/Med.Irr.II(1)/08-1, dt:11.4.08
4. From the C.E, (P), Mahabubnagar Lr.No.CE(P)/ MBNR/ SBBR/Spillway/2228, dt:14-8-08
5. From the C.E, (P), Mahabubnagar Lr.No.CE(P)/ MBNR/ SBBR/Spillway/2008/2770, dt:29.10.2008

□ □ □ □ □ □

□ □ □ □ □ □

In the reference 1st read above, orders were issued according administrative approval of Rs.7.20 Crores for Rehabilitation and Resettlement package for the villagers of Sangambanda Village, Mathkal Mandal of Mahabubnagar District.

- (1) to approve controlled blasting rates as recommended by the Department for F&F and hard rock and
- (2) to waive off the less tender discount for the entire work, in view of the difficulties faced by them while executing the work.

3. In the reference 3rd read above, the Chief Engineer (Projects), Mahabubnagar was requested to explain the proposal of Controlled blasting chronologically and link if any, with the R & R package already given vide G.O.Rt.No.1294, dated:7.11.2003.

4. In the reference 4th and 5th read above, the Chief Engineer (Projects), Mahabubnagar has furnished proposal for consideration. The Chief Engineer (Projects), Mahabubnagar has reported that although Government vide G.O.Rt.No.1294, dated:7.11.2003 have issued orders for acquisition of the said village and R & R package was also sanctioned, but the process of relocation would take some time during which either work has to be stopped till R & R is completed or it can progress with control blasting to avoid any problem to the villages. Chief Engineer further reported that control blasting became necessary for timely completion of the project work and work was carried out with control blasting, as till date R & R work has not been done.

Contd...2...

::2::

5. Government after consideration of the above proposal, directed the Chief Engineer to work out the total cost for controlled blasting. Accordingly, Chief Engineer worked out the cost of control blasting on the basis of established principles with SSR 2002 – 2003. The payable amount for control blasting comes to Rs.2,00,68,055/- (Rupees Two Crores Sixty Eight thousand and Fifty Five only) including the VAT component provided in the data.

6. Government after careful examination of the matter, hereby order to pay an amount of Rs.2,00,68,055/- (Rupees Two Crores Sixty Eight thousand and Fifty Five only) for controlled blasting in F & F and Hard Rock with SSR 2002 - 2003 duly recovering the VAT component provided in the data.

7. The Chief Engineer (Projects), Mahabubnagar is requested to take action accordingly.

8. This order issues with the concurrence of Finance (Exp.PW1) Department vide their U.O.No.1408/ 143 / Exp.Pw.1/09, Dated: 9.2.2009.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS
SECRETARY TO GOVERNMENT

To

The Chief Engineer (Projects), Mahabubnagar.
The District Collector, Mahabubnagar
The Chief Engineer, Medium irrigation, Hyderabad
The Accountant General, Andhra Pradesh, Hyderabad.
The Pay and Accounts Officer, Hyderabad
Copy to:- The Finance (Exp.PW1) Department
P.S. to Minister for Major & Medium Irrigation
PS to Secretary to Secretary, I & CAD

//FORWARDED:: BY ORDER//

SECTION OFFICER